BRUHAT BENGALURU MAHANAGARA PALIKE, YELAHANKA DIVISION

Bruhat Bengaluru Mahanagara Palike

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"

EMB

First & Last Bill

SHRIYA CONSTRUCTION AND CONSULTANCY

No. 1133, 3rd Floor, 3rd Stage B Cross, above BATA Showroom, Yelahanka New Town, Bangalore – 560064.

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Date of Pre-Measurement : 18.11.2019

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
3	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. P No. 143/ Item No. 19.1/ PWD SR 2018-19						
	RCC Drain						
	BHEL 3rd cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	1	33.00
	CH: 30.00 TO 60.00 M		1	30	1.1	1	33.00
	CH: 60.00 TO 90.00 M		1	30	1.1	1	33.00
	CH: 90.00 TO 118.00 M		1	28	1.1	1	30.80
	BHEL 4th cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	1	33.00
	CH: 30.00 TO 60.00 M		1	30	1.1	1	33.00
	CH: 60.00 TO 90.00 M		1	30	1.1	1	33.00
	CH: 90.00 TO 115.00 M		1	25	1.1	1	27.50
	BHEL 4th cross road RHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	1	33.00
	CH: 30.00 TO 60.00 M		1	30	1.1	1	33.00
	CH: 60.00 TO 90.00 M		1	30	1.1	1	33.00
	CH: 90.00 TO 115.00 M		1	25	1.1	1	27.50
	BHEL 5th cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	1	33.00
	CH: 30.00 TO 60.00 M		1	30	1.1	1	33.00
	CH: 60.00 TO 90.00 M		1	30	1.1	1	33.00
	CH: 90.00 TO 110.00 M		1	20	1.1	1	22.00
	BHEL 5th cross road RHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	1	33.00
	CH: 30.00 TO 60.00 M		1	30	1.1	1	33.00
	CH: 60.00 TO 90.00 M		1	30	1.1	1	33.00
	CH: 90.00 TO 110.00 M		1	20	1.1	1	22.00
		CUM				**Present Qty**	**624.80**

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

18/11/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎ.ಪಾ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer

me of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
4	KSRRMBM2990 Plain cement concrete of mix M10 MIX with crushed stone aggregaes 40mm nomial size mechanically mixed, placed infoundation and compacted by viberation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. p No. 254/ Item No. 34.2/PWD SR 2018-19						
	RCC Drain						
	BHEL 3rd cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	0.15	4.95
	CH: 30.00 TO 60.00 M		1	30	1.1	0.15	4.95
	CH: 60.00 TO 90.00 M		1	30	1.1	0.15	4.95
	CH: 90.00 TO 118.00 M		1	28	1.1	0.15	4.62
	BHEL 4th cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	0.15	4.95
	CH: 30.00 TO 60.00 M		1	30	1.1	0.15	4.95
	CH: 60.00 TO 90.00 M		1	30	1.1	0.15	4.95
	CH: 90.00 TO 115.00 M		1	25	1.1	0.15	4.13
	BHEL 4th cross road RHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	0.15	4.95
	CH: 30.00 TO 60.00 M		1	30	1.1	0.15	4.95
	CH: 60.00 TO 90.00 M		1	30	1.1	0.15	4.95
	CH: 90.00 TO 115.00 M		1	25	1.1	0.15	4.13
	BHEL 5th cross road LHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	0.15	4.95
	CH: 30.00 TO 60.00 M		1	30	1.1	0.15	4.95
	CH: 60.00 TO 90.00 M		1	30	1.1	0.15	4.95
	CH: 90.00 TO 110.00 M		1	20	1.1	0.15	3.30
	BHEL 5th cross road RHS						
	CH: 0.00 TO 30.00 M		1	30	1.1	0.15	4.95
	CH: 30.00 TO 60.00 M		1	30	1.1	0.15	4.95
	CH: 60.00 TO 90.00 M		1	30	1.1	0.15	4.95
	CH: 90.00 TO 110.00 M		1	20	1.1	0.15	3.30
		CUM				**Present Qty**	**93.72**

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Asst. Executive Engineer.

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
3	Providing and laying plain/ reinforced cement concrete for side drains using M20 nomial mix concrete with OPC cement @ 300kgs, with 20mm and down size granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications. Item No. 37.59.2/ page no:271/PWD SR 2018-19						
	RCC Drain						
	BHEL 3rd cross road LHS Raft						
	CH: 0.00 TO 30.00 M		1	30	0.9	0.15	4.05
	CH: 30.00 TO 60.00 M		1	30	0.9	0.15	4.05
	CH: 60.00 TO 90.00 M		1	30	0.9	0.15	4.05
	CH: 90.00 TO 118.00 M		1	28	0.9	0.15	3.78
	BHEL 3rd cross road LHS Side walls						
	CH: 0.00 TO 30.00 M		2	30	0.15	0.7	6.30
	CH: 30.00 TO 60.00 M		2	30	0.15	0.7	6.30
	CH: 60.00 TO 90.00 M		2	30	0.15	0.7	6.30
	CH: 90.00 TO 118.00 M		2	28	0.15	0.7	5.88
	BHEL 4th cross road LHS Raft						
	CH: 0.00 TO 30.00 M		1	30	0.9	0.15	4.05
	CH: 30.00 TO 60.00 M		1	30	0.9	0.15	4.05
	CH: 60.00 TO 90.00 M		1	30	0.9	0.15	4.05
	CH: 90.00 TO 115.00 M		1	25	0.9	0.15	3.38
	BHEL 4th cross road LHS Side Walls						
	CH: 0.00 TO 30.00 M		2	30	0.15	0.7	6.30
	CH: 30.00 TO 60.00 M		2	30	0.15	0.7	6.30
	CH: 60.00 TO 90.00 M		2	30	0.15	0.7	6.30
	CH: 90.00 TO 115.00 M		2	25	0.15	0.7	5.25
	BHEL 4th cross road RHS Raft						
	CH: 0.00 TO 30.00 M		1	30	0.9	0.15	4.05
	CH: 30.00 TO 60.00 M		1	30	0.9	0.15	4.05
	CH: 60.00 TO 90.00 M		1	30	0.9	0.15	4.05
	CH: 90.00 TO 115.00 M		1	25	0.9	0.15	3.38
	BHEL 4th cross road RHS Side Walls						
	CH: 0.00 TO 30.00 M		2	30	0.15	0.7	6.30
	CH: 30.00 TO 60.00 M		2	30	0.15	0.7	6.30
	CH: 60.00 TO 90.00 M		2	30	0.15	0.7	6.30
	CH: 90.00 TO 115.00 M		2	25	0.15	0.7	5.25
	BHEL 5th cross road LHS Raft						
	CH: 0.00 TO 30.00 M		1	30	0.9	0.15	4.05
	CH: 30.00 TO 60.00 M		1	30	0.9	0.15	4.05
	CH: 60.00 TO 90.00 M		1	30	0.9	0.15	4.05
	CH: 90.00 TO 110.00 M		1	20	0.9	0.15	2.70

SHRIVA CONSTRUCTION CONSULTANCY

	BHEL 5th cross road LHS Side Walls						
	CH: 0.00 TO 30.00 M		2	30	0.15	0.7	6.30
	CH: 30.00 TO 60.00 M		2	30	0.15	0.7	6.30
	CH: 60.00 TO 90.00 M		2	30	0.15	0.7	6.30
	CH: 90.00 TO 110.00 M		2	20	0.15	0.7	4.20
	BHEL 5th cross road RHS Raft						
	CH: 0.00 TO 30.00 M		1	30	0.9	0.15	4.05
	CH: 30.00 TO 60.00 M		1	30	0.9	0.15	4.05
	CH: 60.00 TO 90.00 M		1	30	0.9	0.15	4.05
	CH: 90.00 TO 110.00 M		1	20	0.9	0.15	2.70
	BHEL 5th cross road RHS Side Walls						
	CH: 0.00 TO 30.00 M		2	30	0.15	0.7	6.30
	CH: 30.00 TO 60.00 M		2	30	0.15	0.7	6.30
	CH: 60.00 TO 90.00 M		2	30	0.15	0.7	6.30
	CH: 90.00 TO 110.00 M		2	20	0.15	0.7	4.20
		CUM			**Present Qty**		**195.96**

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Asst. Executive Engineer

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specificatio (I No-28.8.2,P No-229)						
	RCC Drain						
	BHEL 3rd cross road LHS						
	Total Drain length=118.00m						
	Main bar 10mm dia bar @ 75mmC/c						
	10mm bar unit weight = 0.62kg/mtr		1569	1.90		0.62	1848.28
	Distribution bar 8mm dia 150mm C/c						
	10mm bar unit weight = 0.39kg/mtr		10	118.00		0.39	460.20
	BHEL 4th cross road LHS						
	Total Drain length=115.00m						
	Main bar 10mm dia bar @ 75mmC/c						
	10mm bar unit weight = 0.62kg/mtr		1526	1.90		0.62	1797.63
	Distribution bar 8mm dia 150mm C/c						
	10mm bar unit weight = 0.39kg/mtr		10	115.00		0.39	448.50
	BHEL 4th cross road RHS						
	Total Drain length=115.00m						
	Main bar 10mm dia bar @ 75mmC/c						
	10mm bar unit weight = 0.62kg/mtr		1519	1.90		0.62	1789.38
	Distribution bar 8mm dia 150mm C/c						
	10mm bar unit weight = 0.39kg/mtr		10	115.00		0.39	448.50
	BHEL 5th cross road LHS						
	Total Drain length=110.00m						
	Main bar 10mm dia bar @ 75mmC/c						
	10mm bar unit weight = 0.62kg/mtr		1459	1.90		0.62	1718.70
	Distribution bar 8mm dia 150mm C/c						
	10mm bar unit weight = 0.39kg/mtr		10	110.00		0.39	429.00
	BHEL 5th cross road RHS						
	Total Drain length=110.00m						
	Main bar 10mm dia bar @ 75mmC/c						
	10mm bar unit weight = 0.62kg/mtr		1451	1.90		0.62	1709.28
	Distribution bar 8mm dia 150mm C/c						
	10mm bar unit weight = 0.39kg/mtr		10	110.00		0.39	429.00
							11078.47
			MT			Present Qty	11.07

Contractor

PMC CONSTRUCTION AND CONSULTANCY SHRIYA

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer

1st Bill & Part Bill

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Work Order No. BBMP/EE/YNK D/WO/194/2019-20, Dated: 10.11.2019
Job code: 003-20-000077
Estimate cost: 200 Lakhs
Name Of contractor: M/s KRIDL Bangalore

Item No	Discription of Item	Unit	Measurements No	Length	Breadth	Depth	Qty	Rate	Amount
1	KSRRB 300-1 Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. P No. 143/ Item No. 19.1/ PWD SR 2018-19								
	Pre Measurements recorded in Vide Excel Sheet page no (1)-(2)	CUM					624.80	211.79	1,32,326.00
2	KSRB-4-1.3 Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1.4.2.P No. 13/ Item No. 4.3/ PWD SR 2018-19								
	Pre Measurements recorded in Vide Excel Sheet page no (2)-(3)	CUM					93.72	4,479.56	4,19,824.00
3	KSRB 4.2.2 Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc. complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200 Including cost of materials, labour, HOM complete as per specifications. Item No. 37.59.2/ page no:271/PWD SR 2018-19								
	Pre Measurements recorded in Vide Excel Sheet page no (3)-(4)	CUM					195.96	7,070.20	13,85,476.00
4	KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specificatio (I No-28.8.2.P No-229)								
	Pre Measurements recorded in Vide Excel Sheet page no (5)	CUM					11.01	72,326.98	8,00,660.00

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no - 03 Yelahanka Satellite Town sub Division"

Est cost Rs. 200 Lakhs"

Date of Measurement

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
18	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)								
	RCC Drain								
	BHEL 3rd cross road LHS								
	CH: 0.00 TO 30.00 M		1	30	0.9		27.00		
	CH: 30.00 TO 60.00 M		1	30	0.9		27.00		
	CH: 60.00 TO 90.00 M		1	30	0.9		27.00		
	CH: 90.00 TO 118.00 M		1	28	0.9		25.20		
	BHEL 4th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30	0.9		27.00		
	CH: 30.00 TO 60.00 M		1	30	0.9		27.00		
	CH: 60.00 TO 90.00 M		1	30	0.9		27.00		
	CH: 90.00 TO 110.00 M		1	20	0.9		18.00		
	BHEL 4th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30	0.9		27.00		
	CH: 30.00 TO 60.00 M		1	30	0.9		27.00		
	CH: 60.00 TO 90.00 M		1	30	0.9		27.00		
	CH: 90.00 TO 115.00 M		1	25	0.9		22.50		
	BHEL 5th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30	0.9		27.00		
	CH: 30.00 TO 60.00 M		1	30	0.9		27.00		
	CH: 60.00 TO 90.00 M		1	30	0.9		27.00		
	CH: 90.00 TO 110.00 M		1	20	0.9		18.00		
	BHEL 5th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30	0.9		27.00		
	CH: 30.00 TO 60.00 M		1	30	0.9		27.00		
	CH: 60.00 TO 90.00 M		1	30	0.9		27.00		
	CH: 90.00 TO 110.00 M		1	20	0.9		18.00		
		CUM				Present Qty	506.70	2337	11,84,158.00

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no - 03 Yelahanka Satellite Town sub Division"

Est cost Rs. 200 Lakhs"

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
19	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete. Page No. 27/ Item No. 5.30/ PWD SR 2018-19								
	RCC Drain								
	BHEL 3rd cross road LHS								
	CH: 0.00 TO 30.00 M		1	30			30.00		
	CH: 30.00 TO 60.00 M		1	30			30.00		
	CH: 60.00 TO 90.00 M		1	30			30.00		
	CH: 90.00 TO 118.00 M		1	28			28.00		
	BHEL 4th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30			30.00		
	CH: 30.00 TO 60.00 M		1	30			30.00		
	CH: 60.00 TO 90.00 M		1	30			30.00		
	CH: 90.00 TO 115.00 M		1	25			25.00		
	BHEL 4th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30			30.00		
	CH: 30.00 TO 60.00 M		1	30			30.00		
	CH: 60.00 TO 90.00 M		1	30			30.00		
	CH: 90.00 TO 115.00 M		1	25			25.00		
	BHEL 5th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30			30.00		
	CH: 30.00 TO 60.00 M		1	30			30.00		
	CH: 60.00 TO 90.00 M		1	30			30.00		
	CH: 90.00 TO 110.00 M		1	20			20.00		
	BHEL 5th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30			30.00		
	CH: 30.00 TO 60.00 M		1	30			30.00		
	CH: 60.00 TO 90.00 M		1	30			30.00		
	CH: 90.00 TO 110.00 M		1	20			20.00		
							568.00		
						(568 / 45) = 1262			
		NOS				Present Qty	1262	477	6,01,974.00

Contractor

PMC CONSTRUCTION AND CONSULTANCY SHRIYA

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of work:"Asphalting to roads at chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no - 03 Yelahanka Satellite Town sub Division"
Est cost Rs. 200 Lakhs"

Date of Measurement

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
19	KSRB 800-1 Providing two coats after filling the surface with synthetic enamel paint in approved shades on new plastered surfaces, with materials, labour, complete as per specifications. MORTH chapter 8. (P.No.180, I.No.24.1 of PW, P&IWTD SR 2018-19)								
	RCC Drain								
	BHEL 3rd cross road LHS								
	CH: 0.00 TO 30.00 M		1	30		0.4	12.00		
	CH: 30.00 TO 60.00 M		1	30		0.4	12.00		
	CH: 60.00 TO 90.00 M		1	30		0.4	12.00		
	CH: 90.00 TO 118.00 M		1	28		0.4	11.20		
	BHEL 4th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30		0.4	12.00		
	CH: 30.00 TO 60.00 M		1	30		0.4	12.00		
	CH: 60.00 TO 90.00 M		1	30		0.4	12.00		
	CH: 90.00 TO 115.00 M		1	25		0.4	10.00		
	BHEL 4th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30		0.4	12.00		
	CH: 30.00 TO 60.00 M		1	30		0.4	12.00		
	CH: 60.00 TO 90.00 M		1	30		0.4	12.00		
	CH: 90.00 TO 115.00 M		1	25		0.4	10.00		
	BHEL 5th cross road LHS								
	CH: 0.00 TO 30.00 M		1	30		0.4	12.00		
	CH: 30.00 TO 60.00 M		1	30		0.4	12.00		
	CH: 60.00 TO 90.00 M		1	30		0.4	12.00		
	CH: 90.00 TO 110.00 M		1	20		0.4	8.00		
	BHEL 5th cross road RHS								
	CH: 0.00 TO 30.00 M		1	30		0.4	12.00		
	CH: 30.00 TO 60.00 M		1	30		0.4	12.00		
	CH: 60.00 TO 90.00 M		1	30		0.4	12.00		
	CH: 90.00 TO 110.00 M		1	20		0.4	8.00		
		Sqm				Present Qty	227.20	84.8	19,267.00
						TOTAL			45,43,685.00
						12% GST CHARGES			5,45,242.00
						4% KRIDL CHARGES			1,81,747.00
						GRAND TOTAL			52,70,674.00

Contractor

PMC CONSTRUCTION AND CONSULTANCY SHRIYA

Assistant Engineer

7/2/2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರದ ಉಪವಿಭಾ
ಬಿ.ಡಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-೬೪